Edward F. Poolos
Director

Jeffery W. Kitchens
Deputy Director

Alabama Department of Environmental Management
adem.alabama.gov
1400 Coliseum Blvd. 36110-2400 ▪ Post Office Box 301463
Montgomery, Alabama 36130-1463
(334) 271-7700 ▪ FAX (334) 271-7950

Kay Ivey
Governor

April 14, 2026

Mr. Fred Francis
Environmental Engineer
International Paper - Riverdale Mill
601 County Rd 78
Selma, AL 36703

RE: No. 3 Package Boiler RATA
Facility No. 104-0003

Dear Mr. Francis:

The Department has received and reviewed the nitrogen oxide and oxygen relative accuracy test audit (RATA) performed on February 25, 2026, on the No.3 Package Boiler at your facility in Selma, AL. Enclosed are the results of the Department's evaluation. According to the results, it appears that the monitoring system was operating within the operational limits at the time of the tests.

If you have any questions or comments, please contact me at (334) 270-5671.

Sincerely,

Steven Bissey
Industrial Chemicals Section
Chemical Branch
Air Division

SPB/spb

Enclosure

FILE ID: 6298 104-0003 047 04-14-2026 STR SPB PB3 RATA ADR

Birmingham Office
110 Vulcan Road
Birmingham, AL 35209-4702
(205) 942-6168
(205) 941-1603 (FAX)

Decatur Office
2715 Sandlin Road, S.W.
Decatur, AL 35603-1333
(256) 353-1713
(256) 340-9359 (FAX)

Coastal Office
1615 South Broad Street
Mobile, AL 36605
(251) 450-3400
(251) 479-2593 (FAX)

FACILITY I.P. - RIVERDALE
FAC. No: 104-0003-Z032
EVAL. BY: JAR

TEST DATE(S): 2/25/2026
TESTED BY: WESTON
EVAL. DATE: 3/26/2026

No. 3 PACKAGE BOILER

POLLUTANTS	PARAMETER	RESULTS	UNITS	ALLOWABLE
NO_X	RELATIVE ACCURACY	0.9%	lb/mmbtu	10
O_2	RELATIVE ACCURACY	0.4%	%	1.0

O_2 7-DAY DRIFT

	ZERO DRIFT (%)	SPAN DRIFT (%)	ALLOWABLE
O_2	0.02%	0.11%	$\leq$ 0.5%
NO_X	0.0%	0.2%	$\leq$ 2.5%

FACILITY: I.P. - RIVERDALE
FAC NO: 104-0003-Z032
EVAL. BY: JAR
SOURCE: No. 3 PACKAGE BOILER

TEST DATE: 2/25/2026
TESTED BY: WESTON
EVAL. DATE: 3/26/2026

EMISSIONS CALCULATIONS

OXYGEN

RUN	C_{AVE} O_2 (%-dry)	C_m O2 (%-dry)	C_0 O2 (%-dry)	C_{ma} O2 (%-dry)	C_{GAS} O2 (%-dry)
1	4.0	10.1	0.2	10.0	3.8
2	3.8	10.1	0.1	10.0	3.7
3	3.7	10.1	0.1	10.0	3.6
4	4.2	10.0	0.0	10.0	4.2
5	4.1	9.9	-0.1	10.0	4.2
6	4.1	9.9	-0.1	10.0	4.2
7	3.9	9.9	-0.2	10.0	4.1
8	3.9	9.9	-0.2	10.0	4.1
9	3.9	9.9	-0.2	10.0	4.1

OXIDES OF NITROGEN

RUN	C_{AVE} NO_X (ppm-dry)	C_m NO_X (ppm-dry)	C_0 NO_X (ppm-dry)	C_{ma} NO_X (ppm-dry)	C_{GAS} NO_X (ppm-dry)	NO_X Conversion Factor	Fd Fuel Factor (scf/mmbtu)	EMR NO_X (lb/mmbtu)
1	28.3	43.0	0.3	44.9	29.5	1.19E-07	8,710	0.038
2	28.2	43.0	0.3	44.9	29.4	1.19E-07	8,710	0.037
3	28.3	43.0	0.3	44.9	29.5	1.19E-07	8,710	0.037
4	28.3	42.7	0.3	44.9	29.7	1.19E-07	8,710	0.039
5	28.2	42.6	0.3	44.9	29.7	1.19E-07	8,710	0.039
6	28.3	42.6	0.3	44.9	29.7	1.19E-07	8,710	0.039
7	28.5	42.6	0.3	44.9	30.0	1.19E-07	8,710	0.039
8	28.3	42.5	0.3	44.9	29.8	1.19E-07	8,710	0.039
9	28.2	42.5	0.3	44.9	29.7	1.19E-07	8,710	0.038

NITROGEN OXIDE (NO_X - lb/mmbtu) PART 60 RATA SUMMARY

FACILITY: I.P. - RIVERDALE
FAC NO: 104-0003-Z032
EVAL. BY: JAR
SOURCE: No. 3 PACKAGE BOILER

TEST DATE: 2/25/2026
TESTED BY: WESTON
EVAL. DATE: 3/26/2026

NUMBER OF RUNS 9	RUN USED? Y or N	CEM MONITOR (lb/mmbtu)	RM 7E MONITOR (lb/mmbtu)	DIFFERENCE (lb/mmbtu)
1	Y	0.040	0.038	0.002
2	Y	0.039	0.037	0.002
3	Y	0.039	0.037	0.002
4	Y	0.039	0.039	0.000
5	Y	0.039	0.039	0.000
6	Y	0.039	0.039	0.000
7	Y	0.040	0.039	0.001
8	Y	0.039	0.039	0.000
9	Y	0.040	0.038	0.002
AVERAGE		0.039	0.038	0.001
STD. DEVIATION				0.0008
CONFIDENCE COEFF.				0.0006
NUMBER OF RUNS USED TO CALCULATE RELATIVE ACCURACY				9
T 0.975				2.306
RELATIVE ACCURACY (BASED ON REFERENCE METHOD)				5%
APPLICABLE STANDARD (lb/mmbtu)				0.2
RELATIVE ACCURACY (BASED ON APPLICABLE STANDARD)				0.9%
REPORTED RELATIVE ACCURACY (BASED ON APPLICABLE STANDARD)				1.0%
ALLOWABLE				10%

OXYGEN (O_2 - %) PART 60 RATA SUMMARY

FACILITY: I.P. - RIVERDALE
FAC NO: 104-0003-Z032
EVAL. BY: JAR
SOURCE: No. 3 PACKAGE BOILER

TEST DATE: 2/25/2026
TESTED BY: WESTON
EVAL. DATE: 3/26/2026

NUMBER OF RUNS 9	RUN USED? Y or N	CEM MONITOR (% dry)	RM 3A MONITOR (% dry)	DIFFERENCE (% dry)
1	Y	4.4	3.8	0.6
2	Y	4.4	3.7	0.7
3	Y	4.4	3.6	0.9
4	Y	4.4	4.2	0.2
5	Y	4.3	4.2	0.1
6	Y	4.3	4.2	0.1
7	Y	4.4	4.1	0.3
8	Y	4.3	4.1	0.2
9	Y	4.4	4.1	0.3
AVERAGE		4.4	4.0	0.4
STD. DEVIATION				0.2685
CONFIDENCE COEFF.				0.2064
NUMBER OF RUNS USED TO CALCULATE RELATIVE ACCURACY				9
T 0.975				2.306
RELATIVE ACCURACY (BASED ON MEAN DIFFERENCE)				0.4
REPORTED RELATIVE ACCURACY (BASED ON MEAN DIFFERENCE)				0.4
ALLOWABLE				1.0%

FACILITY: I.P. - RIVERDALE
FACILITY No.: 104-0003-Z032
EVAL. BY: JAR
SOURCE: No. 3 PACKAGE BOILER

TEST DATE: 2/3/2026 - 2/9/2026
TESTED BY: STAFF
EVAL. DATE: 3/26/2026
MODEL No.: API T200
SERIAL No. : 8890

7-DAY DRIFT
SPAN: 20.9%

CRITERIA	O_2	ZERO			
DATE:	ZERO EXPECTED VALUE	ZERO ACTUAL VALUE	DRIFT %	ALLOWABLE	PASS / FAIL ?
2/3/2026	0.00	0.00	0.00	0.5%	PASS
2/4/2026	0.00	-0.02	0.02	0.5%	PASS
2/5/2026	0.00	0.01	0.01	0.5%	PASS
2/6/2026	0.00	0.00	0.00	0.5%	PASS
2/7/2026	0.00	0.01	0.01	0.5%	PASS
2/8/2026	0.00	0.03	0.03	0.5%	PASS
2/9/2026	0.00	-0.05	0.05	0.5%	PASS
AVERAGE %			**0.02**	0.5%	**PASS**

CRITERIA	O_2	SPAN			
DATE:	SPAN EXPECTED VALUE	SPAN ACTUAL VALUE	ERROR %	ALLOWABLE	PASS / FAIL ?
2/3/2026	20.90	20.93	0.03%	0.5%	PASS
2/4/2026	20.90	20.63	0.27%	0.5%	PASS
2/5/2026	20.90	20.89	0.01%	0.5%	PASS
2/6/2026	20.90	20.91	0.01%	0.5%	PASS
2/7/2026	20.90	20.88	0.02%	0.5%	PASS
2/8/2026	20.90	21.15	0.25%	0.5%	PASS
2/9/2026	20.90	20.69	0.21%	0.5%	PASS
AVERAGE %			**0.11%**	0.5%	**PASS**

FACILITY: I.P. - RIVERDALE
FACILITY No.: 104-0003-Z032
EVAL. BY: JAR
SOURCE: No. 3 PACKAGE BOILER

TEST DATE: 2/3/2026 - 2/9/2026
TESTED BY: STAFF
EVAL. DATE: 3/26/2026
MANUFACTURER & MODEL No.: API T200
SERIAL No. : 8890

7-DAY DRIFT

CRITERIA	NO_X	ZERO			
DATE:	ZERO EXPECTED VALUE	ZERO ACTUAL VALUE	DRIFT %	ALLOWABLE	PASS / FAIL ?
2/3/2026	0.0	-0.1	0.0%	2.5%	PASS
2/4/2026	0.0	-0.2	0.0%	2.5%	PASS
2/5/2026	0.0	-0.2	0.0%	2.5%	PASS
2/6/2026	0.0	-0.2	0.0%	2.5%	PASS
2/7/2026	0.0	-0.2	0.0%	2.5%	PASS
2/8/2026	0.0	-0.2	0.0%	2.5%	PASS
2/9/2026	0.0	-0.2	0.0%	2.5%	PASS
AVERAGE	**0.0**	**-0.2**	**0.0%**	**2.5%**	**PASS**

CRITERIA	NO_X	SPAN			
DATE:	SPAN EXPECTED VALUE	SPAN ACTUAL VALUE	DRIFT %	ALLOWABLE	PASS / FAIL ?
2/3/2026	416.0	414.9	0.2%	2.5%	PASS
2/4/2026	416.0	416.4	0.1%	2.5%	PASS
2/5/2026	416.0	415.4	0.1%	2.5%	PASS
2/6/2026	416.0	417.0	0.1%	2.5%	PASS
2/7/2026	416.0	413.3	0.4%	2.5%	PASS
2/8/2026	416.0	413.6	0.3%	2.5%	PASS
2/9/2026	416.0	415.3	0.1%	2.5%	PASS
AVERAGE	**416.0**	**415.1**	**0.2%**	**2.5%**	**PASS**

FACILITY: I.P. - RIVERDALE
FAC NO: 104-0003-Z032
EVAL. BY: JAR
SOURCE: No. 3 PACKAGE BOILER

TEST DATE: 2/25/2026
TESTED BY: WESTON
EVAL. DATE: 3/26/2026

OXYGEN
METHOD 3A MONITOR PERFORMANCE

CALIBRATION ERROR : ACCEPTABLE - CALIBRATION ERROR MUST BE WITHIN +/- 2% OF THE CALIBRATION SPAN.

MONITOR SPAN = 20.10 (%)

CALIBRATION GAS RANGES % OF SPAN		CONCENTRATION			C.G. (%)	MONITOR (%)	DIFFERENCE (%)	% OF SPAN	PASS / FAIL ?
				ZERO	0.0	0.0	0.0	0.0%	PASS
0.0%	20%	0.00	4.02	LOW	N/A	N/A	N/A	N/A	N/A
40%	60%	8.04	12.06	MID	10.0	9.9	0.1	0.5%	PASS
	= 100%	20.1	20.10	HIGH	20.1	20.1	0.0	0.0%	PASS

BIAS AND DRIFT TEST

BIAS : SYSTEM BIAS MUST BE WITHIN +/- 5% OF THE CALIBRATION SPAN
DRIFT : MUST BE LESS THAN OR EQUAL TO 3.0% OF THE CALIBRATION SPAN

UPSCALE

RUN	INITIAL SYSTEM RESPONSE (%) C_{mi}	INITIAL BIAS (% OF SPAN)	FINAL SYSTEM RESPONSE (%) C_{mf}	FINAL BIAS (% OF SPAN)	MONITOR DRIFT (% OF SPAN)
1	10.1	0.01	10.1	1.0%	0.0%
2	10.1	0.01	10.1	1.0%	0.0%
3	10.1	0.01	10.1	1.0%	0.0%
4	10.1	0.01	9.9	0.0%	1.0%
5	9.9	0.00	9.9	0.0%	0.0%
6	9.9	0.00	9.9	0.0%	0.0%
7	9.9	0.00	9.9	0.0%	0.0%
8	9.9	0.00	9.9	0.0%	0.0%
9	9.9	0.00	9.9	0.0%	0.0%

ZERO

INITIAL SYSTEM RESPONSE (%) C_{0i}	INITIAL BIAS (% OF SPAN)	FINAL SYSTEM RESPONSE (%) C_{0f}	FINAL BIAS (% OF SPAN)	MONITOR DRIFT (% OF SPAN)
0.3	1.5%	0.1	0.5%	1.0%
0.1	0.5%	0.1	0.5%	0.0%
0.1	0.5%	0.1	0.5%	0.0%
0.1	0.5%	-0.1	-0.5%	1.0%
-0.1	-0.5%	-0.1	-0.5%	0.0%
-0.1	-0.5%	-0.1	-0.5%	0.0%
-0.1	-0.5%	-0.2	-1.0%	0.5%
-0.2	-1.0%	-0.2	-1.0%	0.0%
-0.2	-1.0%	-0.2	-1.0%	0.0%

UPSCALE BIAS AND DRIFT

RUN	INITIAL BIAS PASS / FAIL +/-5% OF SPAN	FINAL BIAS PASS / FAIL +/-5% OF SPAN	MONITOR DRIFT PASS / FAIL ≤ 3.0% OF SPAN
1	PASS	PASS	PASS
2	PASS	PASS	PASS
3	PASS	PASS	PASS
4	PASS	PASS	PASS
5	PASS	PASS	PASS
6	PASS	PASS	PASS
7	PASS	PASS	PASS
8	PASS	PASS	PASS
9	PASS	PASS	PASS

ZERO BIAS AND DRIFT

INITIAL BIAS PASS / FAIL +/-5% OF SPAN	FINAL BIAS PASS / FAIL +/-5% OF SPAN	MONITOR DRIFT PASS / FAIL ≤ 3.0% OF SPAN
PASS	PASS	PASS
PASS	PASS	PASS
PASS	PASS	PASS
PASS	PASS	PASS
PASS	PASS	PASS
PASS	PASS	PASS
PASS	PASS	PASS
PASS	PASS	PASS
PASS	PASS	PASS

FACILITY: I.P. - RIVERDALE
FAC NO: 104-0003-Z032
EVAL. BY: JAR
SOURCE: No. 3 PACKAGE BOILER

TEST DATE: 2/25/2026
TESTED BY: WESTON
EVAL. DATE: 3/26/2026

OXIDES OF NITROGEN
METHOD 7E MONITOR PERFORMANCE

CALIBRATION ERROR : ACCEPTABLE - CALIBRATION ERROR MUST BE WITHIN +/- 2% OF THE CALIBRATION SPAN.

MONITOR SPAN = 89.9 (ppm)

CALIBRATION GAS RANGES % OF SPAN		CONCENTRATION			C.G. (ppm)	MONITOR (ppm)	DIFFERENCE (ppm)	% OF SPAN	PASS / FAIL ?
				ZERO	0.0	0.1	0.1	0.1%	PASS
0.0%	20%	0.00	17.98	LOW	N/A	N/A	N/A	N/A	N/A
40%	60%	35.96	53.94	MID	44.9	44.7	-0.2	0.2%	PASS
	= 100%	89.90	89.90	HIGH	89.9	90.0	0.1	0.1%	PASS

	C.G.	MONITOR	DIFFERENCE	RESULT	
NO_X CONVERTER EFFICIENCY TEST (≥ 90%)	49.4	52.6	-3.2	106.5%	PASS

BIAS AND DRIFT TEST

BIAS : SYSTEM BIAS MUST BE WITHIN +/- 5% OF THE CALIBRATION SPAN
DRIFT : MUST BE LESS THAN OR EQUAL TO 3.0% OF THE CALIBRATION SPAN

UPSCALE

RUN	INITIAL SYSTEM RESPONSE (ppm) C_{mi}	INITIAL BIAS (% OF SPAN)	FINAL SYSTEM RESPONSE (ppm) C_{mf}	FINAL BIAS (% OF SPAN)	MONITOR DRIFT (% OF SPAN)
1	43.1	-1.8%	42.8	-2.1%	0.3%
2	43.1	-1.8%	42.8	-2.1%	0.3%
3	43.1	-1.8%	42.8	-2.1%	0.3%
4	42.8	-2.1%	42.6	-2.3%	0.2%
5	42.6	-2.3%	42.6	-2.3%	0.0%
6	42.6	-2.3%	42.6	-2.3%	0.0%
7	42.6	-2.3%	42.5	-2.4%	0.1%
8	42.5	-2.4%	42.5	-2.4%	0.0%
9	42.5	-2.4%	42.5	-2.4%	0.0%

ZERO

RUN	INITIAL SYSTEM RESPONSE (ppm) C_{0i}	INITIAL BIAS (% OF SPAN)	FINAL SYSTEM RESPONSE (ppm) C_{0f}	FINAL BIAS (% OF SPAN)	MONITOR DRIFT (% OF SPAN)
1	0.3	0.2%	0.2	0.1%	0.1%
2	0.3	0.2%	0.2	0.1%	0.1%
3	0.3	0.2%	0.2	0.1%	0.1%
4	0.2	0.1%	0.3	0.2%	0.1%
5	0.3	0.2%	0.3	0.2%	0.0%
6	0.3	0.2%	0.3	0.2%	0.0%
7	0.3	0.2%	0.3	0.2%	0.0%
8	0.3	0.2%	0.3	0.2%	0.0%
9	0.3	0.2%	0.3	0.2%	0.0%

UPSCALE BIAS AND DRIFT

RUN	INITIAL BIAS PASS / FAIL +/-5% OF SPAN	FINAL BIAS PASS / FAIL +/-5% OF SPAN	MONITOR DRIFT PASS / FAIL ≤ 3.0% OF SPAN
1	PASS	PASS	PASS
2	PASS	PASS	PASS
3	PASS	PASS	PASS
4	PASS	PASS	PASS
5	PASS	PASS	PASS
6	PASS	PASS	PASS
7	PASS	PASS	PASS
8	PASS	PASS	PASS
9	PASS	PASS	PASS

ZERO BIAS AND DRIFT

RUN	INITIAL BIAS PASS / FAIL +/-5% OF SPAN	FINAL BIAS PASS / FAIL +/-5% OF SPAN	MONITOR DRIFT PASS / FAIL ≤ 3.0% OF SPAN
1	PASS	PASS	PASS
2	PASS	PASS	PASS
3	PASS	PASS	PASS
4	PASS	PASS	PASS
5	PASS	PASS	PASS
6	PASS	PASS	PASS
7	PASS	PASS	PASS
8	PASS	PASS	PASS
9	PASS	PASS	PASS